Variance Report

STAGEnet Education Upgrade 2009

July 21, 2009

Overall Project Information

Schedule

 BaselineStart Date:
 03/16/2009

 Baseline End Date:
 09/16/2009

 Data Date:
 7/18/2009

Total Project Duration: 129 Days

Duration to Data Date 87 Days

Duration between Data Date and Baseline

End Date: 42 Days

Total Planned Effort: 1378 Days
Planned Effort to Data Date: 1020 Days
Earned Effort to Data Date: 820 Days

To Date Duration to Effort Ratio: 11.72

Days of Work to be Done: -17 Days

Cost

Total Planned Value \$ 2,671,331

Planned Value to Data Date \$ 2,509,270

Actual Cost to Data Date \$ 2,174,680

Earned Value to Data Date \$ 2,479,578

Schedule Performance

North Dakota Schedule Index 0.80

Current ND Schedule Variance 19.6% OVER

Current Trend is an Exception

Schedule Variance (Duration) -17 Days
Estimate at Completion (Duration) 146 Days
Best Case Est Date of Comp 10/9/2009

Trend Continues to End

Estimate At Completion (Duration) 160 Days
Variance At Completion (Duration) -31 Days
Estimated Date of Completion: 10/29/2009

EAC ND Schedule Variance: 24.0% OVER

Cost Performance

CPI: 1.14

Current % Cost Variance: 12.2% UNDER

Current Trend is an Exception

Variance to Date \$ 304,898 Estimate At Completion \$ 2,366,432

Trend Continues to End

Estimate At Completion \$ 2,342,854 Variance At Completion \$ 328,477 % Cost Variance At Completion: 12.2%

Legend:

20% or more Under

Between 19% under & 10% over

Between 10% and 20% over

20% or more over